



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001: 2015 Certified Company

NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory



Name of Work: Improvements to road, drain and other works in Khatha Nagar in ward No.16 and Improvements to road drain and other works in Siddharata Nagar, Peenya Plantation in ward No.16, BBMP, Bangalore.

Name of Client : Executive Engineer, RR Nagar Division, BBMP, Bangalore.

Contractor/Agency : Sri. N.M. Krishnamurthy, Contractor, Bangalore.

Total Cost : Rs. 182.79 Lakhs

Status of Bill : 2nd and Final Bill

Date of Inspection : 19.03.2018

In the Presence of : (a) Assistant Engineer (Ward No.16), BBMP, Bangalore.

: (b) Mr. Raghu H.S, Engineer
M/s Civil Quality Consultants And Engineeras,

Compliance Report

SLNo	Description of the Item	Unit	Quantity	Comments / observations
1	Vaccum de-watering with vacuum pump and suction mat and	Sqm	4804.02	Work done up to the billed quantity and Quality is satisfactory
2	Providing groove cutting for width of 5mm to 10mm and depth 80mm-	Rmt	2088.50	Work done up to the billed quantity and Quality is satisfactory
3	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm	No	89.00	Work done up to the billed quantity and Quality is satisfactory
4	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with	Sqm	14.02	Work done up to the billed quantity and Quality is satisfactory
5	Removing B.S. slab of Drain and stacking.	Sqm	108.00	Work done up to the billed quantity and Quality is satisfactory
6	Refixing stone slabs of drains and pointing in C.M (1:3).	Sqm	108.00	Work done up to the billed quantity and Quality is satisfactory
7	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an	Cum	932.23	Work done up to the billed quantity and Quality is satisfactory



Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail: civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001: 2015 Certified Company

NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory



8	KSRRB M200-13.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, concrete, steel and metal.	Cum	1794.41	Work done up to the billed quantity and Quality is satisfactory
9	KSRB 4-1.7 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.84cum and fine	Cum	37.95	Work done up to the billed quantity and Quality is satisfactory
10	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and	Cum	87.40	Work done up to the billed quantity and Quality is satisfactory
11	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface	Sqm	828.00	Work done up to the billed quantity and Quality is satisfactory
12	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position,	Tonne	5.64	Work done up to the billed quantity and Quality is satisfactory
12	KSRB 4-1.7 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size	Cum	897.20	Work done up to the billed quantity and Quality is satisfactory
13	Cement concrete pavement. Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per	Cum	1361.12	Work done up to the billed quantity and Quality is satisfactory
14	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery	Sqm	8972.03	Work done up to the billed quantity and Quality is satisfactory
15	Providing groove cutting for width of 5mm to 10mm and depth 80mm-100mm including cost of cutting machine, generator & HOM of	Rmt	3994.28	Work done up to the billed quantity and Quality is satisfactory

[Signature]

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ



For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Authorised Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550